G-Matrix Systems
Integrated System Design

GSM DATA LOGGER SYSTEM TIME LINE AND COST

ATTENTION	DATE	PREPARED BY	DOCUMENT TYPE
RHYTHM POWER	9 April 2026	G-Matrix Systems (Pty) Ltd	Project Timeline & Cost Schedule

Item	Milestone (Rhythm Power – Client GIC Schedule)	Duration (weeks)	Required Original Start	Required Original Due	GMS Start	GMS Completion target	G-Matrix Systems Duration (weeks)	G-Matrix Systems Responsibility	HARDWARE	SOFTWARE	HARDWARE MILESTONES	SOFTWARE MILESTONE	Total Amount (ZAR)
1	Project kick-off and safety file clearance (*Sub Contractor Support to Rhythm Power)	4	01-Apr-26	30-Apr-26	01-Apr-26	30-Apr-26	3	Project kick-off + URS finalisation starts only (safety file = Client)	R226,110.00	R494,320.00	Contract signed, PO issued, procurement starts	Project kick-off + URS finalisation starts only (safety file = Client)	R720,430.00
2	Contractor's inspection of Employer's selected sites	4	04-May-26	29-May-26	—	—	0	*OUT OF SCOPE (Client responsibility)*	—	—	—	—	—
3	Interim design of RTM system	6	01-Jun-26	10-Jul-26	20-Apr-26	31-May-26	6	In Scope – Full interim design completed	—	R494,320.00	—	In Scope – Full interim design completed	R494,320.00
4	Employer's review of RTM system interim design	4	13-Jul-26	07-Aug-26	01-Jun-26	30-Jun-26	4	In Scope – Review support	R226,110.00	R494,320.00	All materials received & assembly begins	—	R720,430.00
5	Final design of RTM system Including installation, commissioning, operating and maintenance procedures and manuals	4	10-Aug-26	04-Sep-26	01-Jun-26	31-Jul-26	8	In Scope – Full final design & software handover	—	R494,320.00	—	—	R494,320.00
GRAND TOTAL (ZAR INCL. VAT)									—		—		R2,881,720.00

Item	Milestone (Rhythm Power – Client GIC Schedule)	Duration (weeks)	Required Original Start	Required Original Due	GMS Start	GMS Completion target	G-Matrix Systems Duration (weeks)	G-Matrix Systems Responsibility	HARDWARE	SOFTWARE	HARDWARE MILESTONES	SOFTWARE MILESTONE	Total Amount (ZAR)
6	Employer's review of final design of RTM system Including installation, commissioning, O&M procedures and manuals	4	07-Sep-26	02-Oct-26	01-Jul-26	02-Aug-26	**0**	In Scope – Review support	R226,110.00	—	All 26 units assembled & fully tested	—	**R226,110.00**
7	Contractor procures material and equipment	8	05-Oct-26	27-Nov-26	02-Aug-26	15-Sep-26	**13**	In Scope – Full hardware manufacture, assembly & supply (all 26 units ready)	R226,110.00	—	Final documentation, packing & hardware ready for handover	—	**R226,110.00**
8	Acceptance testing of RTM system prototype at Contractor's premises	7	30-Nov-26	15-Jan-27	16-May-26	**30-Sep-26**	**2**	In Scope – Factory subsystem testing completed	—	—	—	—	—
9	Submission of practical training proposal	7	30-Nov-26	15-Jan-27	01-May-26	30-Oct-26	**Incl.**	In Scope – Training docs with software handover	—	—	—	—	—
10	Supply, installation, commissioning, site acceptance testing & practical training at 4 sites	8	18-Jan-27	12-Mar-27	After 30-Jun-26 handover	Mar-27	**0**	*OUT OF SCOPE (Client responsibility)*	—	—	—	—	—
10.1	Site 1 & 2	4	18-Jan-27	12-Feb-27	—	—	**0**	*OUT OF SCOPE (Client responsibility)*	—	—	—	—	—
10.2	Site 3 & 4	4	15-Feb-27	12-Mar-27	—	—	**0**	*OUT OF SCOPE (Client responsibility)*	—	—	—	—	—
11	Theoretical training	2	15-Mar-27	31-Mar-27	After site handover	Mar-27	**0**	*OUT OF SCOPE (Client responsibility)*	—	—	—	—	—
GRAND TOTAL (ZAR INCL. VAT)									—		—		R2,881,720.00

Item	Milestone (Rhythm Power – Client GIC Schedule)	Duration (weeks)	Required Original Start	Required Original Due	GMS Start	GMS Completion target	G-Matrix Systems Duration (weeks)	G-Matrix Systems Responsibility	HARDWARE	SOFTWARE	HARDWARE MILESTONES	SOFTWARE MILESTONE	Total Amount (ZAR)
12	Technical Support (as-and-when required)	26	01-Apr-27	30-Sep-27	01-Jul-26 onward	30-Sep-27	**Incl.**	In Scope – 12-month warranty from 30-Jun-2026	—	—	—	—	—
GRAND TOTAL (ZAR INCL. VAT)									—		—		R2,881,720.00

PAYMENT SCHEDULE

Item 1 payment is due **on placement of order**. All other payments are due **7 days after the deliverable is signed off**.

ITEM	DELIVERABLE / PAYMENT MILESTONE	AMOUNT (ZAR)	SIGN-OFF / TRIGGER DATE	PAYMENT DUE DATE
1	Placement of order (contract signed and PO issued)	**R720,430.00**	01-Apr-26	**01-Apr-26** (on placement of order)
3	Full interim design completed	**R494,320.00**	31-May-26	**07-Jun-26** (7 days after sign-off)
4	All materials received and assembly begins	**R720,430.00**	30-Jun-26	**07-Jul-26** (7 days after sign-off)
5	Full final design and software handover	**R494,320.00**	31-Jul-26	**07-Aug-26** (7 days after sign-off)
6	All 26 units assembled and fully tested	**R226,110.00**	02-Aug-26	**09-Aug-26** (7 days after sign-off)
7	Final documentation, packing, and hardware ready for handover	**R226,110.00**	15-Sep-26	**22-Sep-26** (7 days after sign-off)

CLIENT APPROVAL (RHYTHM POWER)

I, the undersigned authorised representative of **Rhythm Power**, hereby confirm approval of this project timeline, cost schedule, and associated payment schedule.

FULL NAME _____ **TITLE / POSITION** _____

SIGNATURE _____ **DATE** _____

Kind regards,

Gary Gasson

© G-Matrix Systems (Pty) Ltd – Confidential